



PTW CHECKLIST - NO. 42		Title: Test Run Motors and Equipment	
Owner: Capability Coordinator			
Approver: Capability Coordinator		Max Validity Period: 5 yrs	
Permit No.:		Date:	
Latest Rev	Date	Details	Authorised By
3.0	Jan 2016	Full revision	S Elliott

Other Checklists That May Be Relevant: [18](#)

HRA Checklists:

NOTE:

For motor rotation checks consideration must be given in order of preference to:

- (a) Waiting until all permits have been returned and isolations removed
- (b) Use a phase rotation meter.

If the above are not practical, then use this checklist.

Tick when done

Y	N	NA
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

- 1 All permits not associated with the test run are to be cancelled or suspended.
- 2 PI authorises the following test run deisolations:

Step	Deisolation	Deisolation		Reinstatement	
		Done By	Checked By	Done By	Checked By

3. If isolations are not being reinstated, ensure master isolation is updated.

PI Signature: _____