



PTW CHECKLIST - NO. 88		Title: Prevention of Dropped Objects from Height	
Owner: Capability Coordinator			
Approver: Capability Coordinator		Max Validity Period: 5 yrs	
Permit No.:		Date:	
Latest Rev	Date	Details	Authorised by
2.0	Jan 2016	Full revision	S Elliott
3.0	Feb 2017	Aligned with Well Engineering requirements.	S Elliott

Other Checklists That May Be Relevant: [51](#), [55](#)

HRA Checklists:

PRIOR TO COMMENCING TASK:

Tick when done		
Y	N	NA

1. "Drop Zone" established and barriered off where appropriate
2. For all Work at Height, at least **two** barriers shall be in place to prevent the potential fall of objects. The selected barriers are to be recorded below.

Tick at least two barriers from the following list

1.	Lanyards	
2.	Fish Bins (Temporary Storage)	
3.	Drop Cloth (Local Containment)	
4.	Full containment i.e. Plywood or plastic sheeting enclosure.	
5.	Certified Scaffolds, platforms or structures that after inspection are found to have no gaps that tools or equipment can drop through.	
6.	Temporary equipment at height register	

3. Some work groups will struggle to implement two effective barriers i.e. scaffolding. In these cases, the workgroup shall complete the following;
 - Drop zones actively managed i.e. grounds-man (observer) in place.
 - All tools are attached with lanyards.

For the movement of tools used at height

4. Tool Bag available and suitable for hauling on a rope.
(Consider condition, item/tool weight and the ability to fasten closed)

ON COMPLETION OF TASK:

Y	N	NA
----------	----------	-----------

5. Inspection of work area completed to ensure that no tools or equipment have been left at height.
6. All tools used at height are accounted for and temp equipment at height register updated.