



PTW CHECKLIST - NO. 09		Title: Operation of Steam Cleaner	
Owner: Capability Coordinator			
Approver: Capability Coordinator		Max Validity Period: 5 yrs	
Permit No.:		Date:	
Latest Rev	Date	Details	Authorised By
4.0	Jan 2016	Full Revision	S Elliott

Other Checklists That May Be Relevant: [24](#)

HRA Checklists: [16](#)

PRIOR TO PERMIT ISSUE:

Tick when done

Y	N	NA
----------	----------	-----------

- The requirement of the above referenced HRA(s) have been read and understood
- Have all alternatives been considered to eliminate the requirement for HW1 Activity?
- Agree location of equipment with PI.
NOTE: Equipment should always be placed as far away from process equipment as practical
Specify Location: _____
- The steamer unit shall have a current boiler certificate displayed.
- Nominate the dedicated observer to man the steamer while in operation:
Name: _____
- Mechanical or Process Engineer has given approval to apply steam to equipment to ensure design temperature not exceeded.

PRIOR TO COMMENCING TASK:

Tick when done

Y	N	NA
----------	----------	-----------

- All hoses have been checked and are certified.
- Ensure that all metallic parts of the equipment (including the lance) are bonded Together, the unit is electrically bonded to earth and continuity test results are recorded on permit (<10Ω).
- Signs and barriers are in place warn personnel of steaming operations in area,