



PTW CHECKLIST - NO. 76		Title: Fill / Empty Drums, Transportables and Tankers	
Owner: Capability Coordinator			
Approver: Capability Coordinator		Max Validity Period: 5 yrs	
Permit No.:		Date:	
Latest Rev	Date	Details	Authorised By
6.0	Jan 2016	Full Revision	S Elliott

Other Checklists That May Be Relevant: [24](#), [25](#), [26](#), [27](#)

HRA Checklists:

PREPARATION:

Tick when done

- | | Y | N | NA |
|---|--------------------------|--------------------------|--------------------------|
| 1 Do you have a plan of action to take in the event of spills and leaks from the containers? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 Connect a static earth cable and measure resistance from tanker / container to plant earth - continuity test results have been recorded on the permit (<10Ω) | <input type="checkbox"/> | | <input type="checkbox"/> |
| 3 Is this system one that may contain Mercury contamination? (Refer to Site Mercury Register) If the answer is yes, refer PTW Checklist 25 | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4 The MSDS has been read and understood in terms of relevant risks, precautions, handling and PPE requirements. List PPE requirements:

_____ | <input type="checkbox"/> | | |
| 5 Has all equipment, including hoses, been checked thoroughly and all components are certified, in good condition and operating correctly. | <input type="checkbox"/> | | |
| 6 Work party are aware of location of eye wash stations and/or emergency showers. | <input type="checkbox"/> | | <input type="checkbox"/> |