



<b>PTW CHECKLIST - NO. 69</b>		<b>Title: Insulation</b>	
<b>Owner:</b> Capability Coordinator			
<b>Approver:</b> Capability Coordinator		<b>Max Validity Period: 5 yrs</b>	
<b>Permit No.:</b>		<b>Date:</b>	
<b>Latest Rev</b>	<b>Date</b>	<b>Details</b>	<b>Authorised By</b>
3.0	Jan 2016	Full revision	S Elliott
3.1	Aug 16	Removal of HRA, was not relevant	S Elliott

Other Checklists That May Be Relevant:

HRA Checklists:

**CAUTION:**

- Insulation Fibres that have been exposed to prolonged high temperature in excess of 850C, (heaters and stress relievers) can become crystalline in nature and should be treated in similar fashion to asbestos, ie: contain and wear the appropriate respirator.

**PRIOR TO COMMENCING TASK:**

Tick when done

		Y	N	NA
1	Confirm that Heat Trace cable has been isolated before installation or removal of insulation.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Work party to have the appropriate respiratory protection. List: <hr/>	<input type="checkbox"/>		
3	Knife Policy controls documented in JHA.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4	Consideration given to hot surfaces and appropriate controls where insulation is removed (ie: additional PPE and barriers to warn others).	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5	Stop work if excessive corrosion is found under insulation, advise PI.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>